



The Priory School, Spalding

Logistic Plans

Date: 10/01/2023

Existing Site Plan





Photo 1- Current line of LA Block fencing



Photo 2- Existing sports pitch location


Potential Parking Arrangements



Nearest car park located at Holland Road


Notes

- A strict policy of no parking on adjacent residential streets will be implemented. This will be agreed during the SC procurement process and written into the relevant SC orders.



Potential on site parking area subject to agreement with the school.

Section 1 Temp. Accommodation (incl. services)




Key:

- - - - - Construction traffic routes
- Construction operative routes
- - - - - School vehicle access
- - - - - Temp. school pedestrian routes
- Site hoarding
- Contractor access points
- Live school buildings
- Temp. accommodation (under construction)

Notes

- Min. 3m access required between temp. accommodation and site hoarding.
- Potential tree pruning and/ or tree removal required for access route via back of LA Block. To be undertaken before bird nesting season.
- Temp. crossing and school access required to sports pitches.
- No site parking available. Operatives to use Holland Road car park.
- A strict policy of no parking on adjacent residential streets will be implemented. This will be agreed during the SC procurement process and written into the relevant SC orders.

Section 2 Demolition




Key:

- Construction traffic routes
- Construction operative routes
- School vehicle access
- Temp. school access routes
- Site hoarding
- Contractor access points
- Live school buildings
- Building demolition

Notes

- Min. 3m access required between temp. accommodation and site hoarding.
- Potential parking area available on previous laydown area as indicated (subject to agreement with the school).
- Alternative parking available for operatives at Holland Road car park.
- A strict policy of no parking on adjacent residential streets will be implemented. This will be agreed during the SC procurement process and written into the relevant SC orders.

Section 3 New Build




Key:

- Construction traffic routes
- Construction operative routes
- School vehicle access
- Site hoarding
- Contractor access points
- Live school buildings
- New build (under construction)

Notes

- Min. 3m access required between temp. accommodation and site hoarding.
- Potential parking area available on previous laydown area as indicated (subject to agreement with the school).
- Alternative parking available for operatives at Holland Road car park.
- A strict policy of no parking on adjacent residential streets will be implemented. This will be agreed during the SC procurement process and written into the relevant SC orders.
- Construction sequence to follow zones 1- 2- 3.

Section 4 Removal of Temp. Accommodation




Key:

- Construction traffic routes
- Construction operative routes
- School vehicle access
- Site hoarding
- Contractor access points
- Live School Buildings
- Temp. accommodation removal

Notes

- Temp. crossing and school access required to sports pitches.
- No site parking available. Operatives to use Holland Road car park.
- A strict policy of no parking on adjacent residential streets will be implemented. This will be agreed during the SC procurement process and written into the relevant SC orders.

Section 5 Completion of Externals



Key:

- Construction traffic routes
- Construction operative routes
- School vehicle access
- Site hoarding
- Contractor access points
- Live School Buildings

Notes

- Temp. crossing and school access required to sports pitches.
- No site parking available. Operatives to use Holland Road car park.
- A strict policy of no parking on adjacent residential streets will be implemented. This will be agreed during the SC procurement process and written into the relevant SC orders.