

17-05-04 Holbeach e-mails from Peter Pitt

Date 28/09/18

Good afternoon Stuart. Further to your Environmental Risk Assessment report number 17-05-04. I can confirm that we have placed a minimum of 300mm of good quality topsoil and a minimum of 300mm of sharp sand to these rear gardens. Attached are pictures of these gardens ready to receive sharp sand/ topsoil and indicating dip depths. Also delivery tickets for British Sugar landscape 20 topsoil and sharp sand pit tickets.

I have had 221T of topsoil delivered to site for these areas and I am using a conversion rate of 1.2T/m³. I have had 221T of sharp sand. The areas were:-

Plot 1- 37.8 m² @ 300mm of topsoil. 380mm sharp sand.
Plot 2- 35.6 m² @ 300mm of topsoil. 340mm sharp sand.
Plot 3- 44.8 m² @ 300mm of topsoil. 360mm sharp sand.
Plot 4- 83.8m² @ 300mm of topsoil. 350mm sharp sand.
Plot 5- 51 m² @ 300mm of topsoil. 350mm sharp sand.
Plot 6- 86.9m² @ 300mm of topsoil. 380mm sharp sand.
Plot 7- 85.6m² @ 300mm of topsoil. 380mm sharp sand.

I trust that you will find the above sufficient to produce verification/closure report number, which can be forwarded to the NHBC for condition compliance for these plots.

Regards, Peter.

Peter R Pitt ICIOB
Senior Contracts Manager
D Brown Building Contractors Ltd
Tel: 01406 373438
DD: 01406 709137
Mob: 07802 515910