

MOOLRAM MYGATE

- AWA 010

Chainage	Easting	Northing
225.000	2828.520	1523.397
230.000	2833.585	1523.887
235.000	2838.570	1524.398
240.000	2843.545	1524.898
245.000	2848.520	1525.398
250.000	2853.495	1525.898
255.000	2858.470	1526.398
260.000	2863.445	1526.898
265.000	2868.420	1527.398
270.000	2870.545	1531.045
275.000	2870.212	1536.034
280.000	2869.630	1541.023
285.000	2869.547	1546.012
290.000	2869.214	1551.001
295.000	2868.882	1555.990
300.000	2868.549	1560.979
305.000	2868.216	1565.968
310.000	2867.884	1570.957
315.000	2867.551	1575.945
320.000	2869.495	1579.753
325.000	2874.475	1590.184
330.000	2879.409	1590.815
335.000	2881.337	1595.315
340.000	2886.006	1596.498
345.000	2890.989	1596.918
350.000	2895.971	1597.338
355.000	2900.953	1597.757
360.000	2905.936	1598.177
365.000	2910.918	1598.597
370.000	2915.901	1599.017
375.000	2920.883	1599.437
380.000	2925.867	1599.858
385.000	2930.855	1599.978
390.000	2931.445	1591.114
395.000	2932.239	1576.177
400.000	2933.032	1571.240
405.000	2933.826	1566.304
410.000	2934.620	1561.367
415.000	2935.413	1556.431
420.000	2937.991	1552.433
420.205	2938.148	1552.299

E1081/37

Checked By
HGC

Date 8.3.06

EQA

REGISTERED COMPANY
FOR QUALITY ASSURANCE

UKAS
QUALITY ASSURANCE

001

Refer to drawing E1081/20
for longitudinal section of
rising main