38	Roof structure in store area	Timber supports rotten at base	Remove and replace with new/reclaimed items. Use correct splicing detail and re – claimed timber of same type.	
39	Roof structure in store area	Poor support foundation detail.	Remove and replace with new/reclaimed items. Use correct detail and re – claimed timber of same type.	