37	Roof structure in store area	Timber supports rotten at base, poor support jointing detail.	Remove and replace with new/reclaimed items. Use correct splicing detail and re – claimed timber of same type.	