2	Access track – west elevation	Significant deflection of external wall	Dismantle entire section of wall, as detailed on dwg, and rebuild using re – claimed bricks and correct strength mortar	
3	Access track – west elevation	Further evidence of structural movement	Dismantle entire section of wall, as detailed on dwg, and rebuild using re – claimed bricks and correct strength mortar	