25	Internal elevation – lean to detail	Severe stepped cracking	Demolish entire detail and rebuild as per new design using re – claimed bricks and correct strength mortar		