22	East elevation	Deflection to columns and cracking which continues around to South elevation manifesting in stepped cracking	Rebuild entire section as detailed on dwg using re – claimed bricks and correct strength mortar	