15	North elevation	Incorrect bonding/mortar too strong resulting in cracking and recent repointing. Note water damage to base of wall caused by lack of guttering.	Rake out joints and re - point using correct strength mortar.	