11	North elevation	Gable detail showing evidence of movement and water damage particularly to rafters	Dismantle and rebuild using re – claimed bricks and correct strength mortar. Dismantle roof structure and asses.	