9	North elevation	Gable detail showing evidence of movement and subsequent damage to roof details	Dismantle and rebuild using re – claimed bricks and correct strength mortar. Dismantle roof detail and rebuild using reclaimed materials.	