5	Access track – west elevation	External wall severely out of plumb, top leaning out	Dismantle entire section of wall, as detailed on dwg, and rebuild using re – claimed bricks and correct strength mortar	