42	Roof structure in store area	Timber supports rotten at base	Remove and replace with new/reclaimed items. Use correct splicing detail and re – claimed timber of same type.	
43	South elevation	Damaged brickwork	Affect localised repairs using re – claimed bricks and mortar of correct strength	