Tree Safety Survey 28th June 2019 inspected by Sara Bright

William Stukely Park, Holbeach

Lincolnshire COUNTY COUNCIL

Tree no	Size band	Species	Age class	Condition/ notes	Work required	Priority
1	S2	Salix caprea Sallow	semi mature	multi-stemmed tree in moderate condition, near phone lines	pollard at 0.5 - 1m	3 months
2	S2	Salix caprea Sallow	semi mature	multi-stemmed tree in moderate condition, near phone lines	pollard at 0.5 - 1m	3 months
3	S2	Salix caprea Sallow	semi mature	multi-stemmed tree in moderate condition, growing under phone lines	pollard at 0.5 - 1m	3 months
4	S2	Salix caprea Sallow	semi mature	multi-stemmed tree in moderate condition, growing under phone lines	pollard at 0.5 - 1m	3 months
5	S2	Quercus robur Oak	semi mature	tree in moderate condition, OHB's to drive and phone wires	prune back to drive edge to clear drive to 3-4m, and back from phone lines	3 months
6	S2	Sorbus species	mature	2 trees in moderate condition, OHB's to phone wires	prune back to clear phone lines by 1-2m	3 months
7	S2	Salix caprea Sallow	mature	group of multi-stemmed trees and overgrown shrubs along the car park entrance and drive area, OHB's to driveway	pollard at 0.5 - 1m	3 months
8	S4	Quercus cerris Turkey oak	mature	specimen tree in moderate condition growing in grassed area, some mower damage to roots, some low target deadwood	no action	
9	S2	Juglans regia Walnut	mature	tree in moderate condition growing on the traffic island	no action	
10	S3	mixed	mature	large group of trees growing along the western boundary area, moderate condition, minor deadwood	no action	
11	S2	Acer pseudoplatanus Sycamore	mature	tree in moderate condition, ivy on stem	sever ivy	6 months
12	S2	Platanus x hispanica Plane	mature	tree in moderate condition, OHB's to light	prune back overhanging branches from light to clear by 1-2m	3 months
13	S2	Elder	over mature	self-set tree in poor condition, growing over path	fell	3 months
14	S2	Taxus baccata Yew	mature	group of trees growing near the wall, in moderate conditon, minor deadwood, OHB's to bus shelter	prune back all to clear bus shelter by approx 1m	3 months
15	S3	Tilia species Lime	mature	tree now in poor condition; now a mostly dead stem with some living branches, had a recent failure which is hung up on the wall, conservation benefit	remove branch from wall	3 months
16	S4	mixed	mature	large group of trees growing in the northern area of the park and near the wall, in moderate condition, minor deadwood, some ivy clad stems, overhanging branches and vegetation to footpath, landscape and conservation benefits	sever ivy on biggest stems, cut back OHB's to inside the wall and to give 3-4m of clearance to path	3 months
17	S2	Elder	mature	self-set tree in poor condition, growing over footpath	pollard @ 1m	3 months
18	S2	Tilia species Lime	mature	old coppice tree with several stems, ivy clad and growing over footpath	sever ivy, pollard stems @ 1m	3 months
19	S2	Carpinus betulus Hornbeam	mature	tree growing opposite the garage, in moderate condition, ivy on stem, OHB's to light, road sign and footpath	prune back to main stem to clear all, ensure clear of path by 3-4m	3 months

20	S2	Ulmus species Elm	mature	multi-stemmed trees grown up from suckers next to the wall, some self-set Elders here, OHB's to footpath and phone wires, minor deadwood	remove dead stems, and coppice Elder, ensure phone lines and path are clear	3 months
21	S2	Taxus baccata Yew	mature	tree in moderate condition, ivy on stem, minor deadwood, OHB's to electric box, phone line	sever ivy, prune OHB's back to clear all by 1-2m	3 months
22	S2	Cuppressus species	mature	old hedgeline along electric sub-station, has been reduced in past, looking tatty	no action	
23	S4	mixed	mature	group of trees in moderate condition, minor deadwood	no action	
24	S3	mixed	mature	group of trees, including specimen conifers in moderate condition, minor deadwood	no action	
25	S4	Fraxinus excelsior Ash	mature	tree in moderate condition, possibly been struck by lightening in past as stem damage and areas of decay down one side, some deadwood, conservation benefits	no action	
26	S2	Fraxinus excelsior Ash	mature	group of trees near the garages, in moderate condition, minor deadwood, subject of complaints in the past about OHB's and roots encroaching the wall, some footpath lifting but not used now	no action	
27	S4	Acer pseudoplatanus Sycamore	mature	specimen tree growing on or through soil bank, appears to be in moderate condition; stem cavity at 2m and old stub cavities, some ivy on stem and low target deadwood, conservation and landscape value	no action	
28	S2	Acer negundo	mature	tree in moderate condition, minor deadwood	no action	
29	S3	mixed	mature	scattered group of trees in the lawn, in moderate condition, minor deadwood	no action	
30	S4	mixed	mature	scattered group of trees including those along the school fence area, in moderate condition, minor deadwood, some ivy on stems	no action	
31	S4	Sequoiadendron giganteum	mature	specimen tree with a younger tree nearby in good condition	no action	
32	S4	mixed	mature	scattered group of trees in the lawn, in moderate condition, minor deadwood	no action	
33	S3	Platanus x hispanica Plane	mature	group of trees along the drive in moderate condition, minor deadwood, some low branches to driveway	prune to clear drive to clear by 5-6m	3 months
34	S3	Cedrus atlantica Glauca	mature	specimen tree in moderate condition, growing in lawn, some low target deadwood	no action	
35	S3	Carpinus betulus Hornbeam	mature	veteran tree with 3 main stems, old pollard @ 9m, extensive decay and trunk cavity, small Ganoderma brackets in cavity, woodpecker nest hole in top of decayed stem, ivy on stems, leaning to east, high conservation value; risk of stem failure is outweighed by this	sever ivy at base of stem	3 months
36	S4	Salix babylonica Weeping willow	mature	tree in moderate condition, has been pollarded in past, some low target deadwood, old failure scars	no action	
37	S4	Acer pseudoplatanus Sycamore	mature	group of trees near the school access and security fence, in moderate condition, probably mainly self-set trees with some Elders and Yew, OHB's to path, fence and gate	hard prune back to main stems to clear all by approx 2-3m and clearing footpath to 4m	3 months
38	S3	mixed	mature	group of trees and shrubs near the drive in moderate condition, some low branches to driveway and OHB's to neighbour, ivy on stems	sever ivy on biggest stems, cut back OHB's to the fence line to clear neighbour, and prune to give 3-4m of clearance to path	3 months
39	S2	mixed	semi mature	group of trees - Sallow and self-set Ash and shrubs, growing over the footpath and gate/ fence to school	pollard Sallow at 1 m and prune back other vegetation to clear	3 months