33	South elevation	Damaged stone cills at high level mainly due to water damage caused by poor cill detail i.e. no drip detail.	Remove and replace with new/reclaimed items	