40	Roof structure in store area	Joist and valley detail damaged by failure of valley leading to water ingress.	Affect localised repairs if possible otherwise replace entire detail. Use correct detail and re – claimed timber of same type.		