Reference: NSA-0136339

**ANGLIAN WATER SERVICES LIMITED**

**LIST OF SEWERS PROPOSED TO BE ADOPTED**

**Developer:** Ashwood Homes

**Development:** High Road Weston

The sewers including the manholes and pumping station(s)/balancing reservoir (if any) as numbered on the plan(s) scheduled herewith, proposed to be constructed by the Developer.

| **FOUL SEWERS** (Coloured Brown) | | | | |
|---|---|---|---|---|
| MH TO MH | | Distance (Metres) | Diameter (mm) | Material |
| F1 | F3 | 47.882 | 150 | Clay |
| F3 | F4 | 27.295 | 150 | Clay |
| F4 | F5 | 8.086 | 150 | Clay |
| F5 | F7 | 52.475 | 150 | Clay |
| F7 | F8 | 22.058 | 150 | Clay |
| F8 | F9 | 20.069 | 150 | Clay |
| F9 | F10 | 28.567 | 150 | Clay |
| F10 | PS | 2.987 | 150 | Clay |
| F2 | F3 | 39.273 | 150 | Clay |
| F6 | F7 | 36.805 | 150 | Clay |
| F11 | MH7701 | 8.028 | 150 | Clay |

| **RISING MAIN - FOUL** (Coloured Brown) | | | | |
|---|---|---|---|---|
| MH TO MH | | Distance (Metres) | Diameter (mm) | Material |
| FWPS | FP1 (WO) | 41.45 | 110 | PE SDR11 |
| FP1 (WO) | FP2 (AV) | 70.21 | 110 | PE SDR11 |
| FP2 (AV) | FP3 (WO) | 15.49 | 110 | PE SDR11 |
| FP3 (WO) | FP4 (AV) | 36 | 110 | PE SDR11 |
| FP4 (AV) | F11 | 17.26 | 110 | PE SDR11 |

| **PUMPING STATION(S)/BALANCING RESERVOIR** | | |
|---|---|---|
| Grid Reference Number | Name | Location |
| TF 28678 24869 | Foul Pumping Station | High Road Weston |
| | | |
| | | |

| **SURFACE WATER SEWERS** (Coloured blue) | | | | |
|---|---|---|---|---|
| MH | TO MH | Distance (Metres) | Diameter (mm) | Material |
| S1 | S2 | 53.785 | 600 | Ridgidrain |
| S2 | S5 | 46.791 | 600 | Ridgidrain |
| S5 | S6 | 22.902 | 600 | Ridgidrain |
| S6 | S7 | 7.411 | 600 | Ridgidrain |
| S7 | S8 | 46.926 | 600 | Ridgidrain |
| S8 | S12 | 4.562 | 600 | Ridgidrain |
| S12 | S13 | 3.966 | 600 | Ridgidrain |
| S13 | S14 | 25.098 | 600 | Ridgidrain |
| S14 | S16 | 13.006 | 600 | Ridgidrain |
| S16 | S17 | 19.237 | 600 | Ridgidrain |
| S17 | S18 | 8.445 | 600 | Ridgidrain |
| S18 (5l/s) | S19 | 6 | 300 | Ridgidrain |
| S19 | HW1 | 12.659 | 300 | Ridgidrain |
| S3 | S4 | 35.408 | 600 | Ridgidrain |
| S4 | S5 | 14.143 | 600 | Ridgidrain |
| S9 | S10 | 11.752 | 500 | Ridgidrain |
| S10 | S11 | 29.773 | 500 | Ridgidrain |
| S11 | S12 | 23.659 | 500 | Ridgidrain |
| S15 | S16 | 14.403 | 600 | Ridgidrain |
| HW2 | S18 | 4.709 | 600 | Ridgidrain |